# BRUHAT BANGALORE MAHANAGARA PALIKE
## COMPLETION REPORT

| | | | |
|---|---|---|---|
| 1 | Name of Work | : | Providing and asphalting to Pot Holes filling and Road cutting in Dasarahalli Ward No 14 |
| 2 | Sanctioned Estimate Amount | : | 10.00 LAKHS |
| 3 | Head of Account | : | P-1771 |
| 4 | Administrative Approval | : | EE/DD/AA/019/14-15, 29.10.2014 |
| 5 | Jobe Code | : | 014-15-000017 |
| 6 | Technical Sanction | : | EE/DD/TS/069/14-15, 29.10.2014 |
| 7 | Approval to Tender | : | |
| | a) Employer | | Commissioner<br>Bruhat Bangalore Mahanagara Palike,<br>NR Square, Bangalore |
| | d) Name of the Agency | : | **B.JKumara** |
| | e) Agreement No./Date/ Amount | : | EE/DD/WO/356/14-15, 31.03.2015. **Rs 9,46,707-00** |
| | f) Tender Premium | : | 4.99% below |
| 8 | Work Order No. | : | EE/DD/WO/356/14-15, 31.03.2015 |
| 9 | Date of Commencement | : | 01.04.2015 |
| 10 | Scheduled Date of Completion | : | 30.06.2015 |
| 11 | Time Extension if any | : | — No |
| 12 | Actual Date of Completion | : | 28.06.2015 ------- |
| 13 | Delay in Execution of Work | : | — ------- |
| 14 | Amount as per Sanctioned Estimate | : | 10.00 LAKHS |
| | b) Amount as per Tender/Agreement | : | **9,46,707-00** |
| | c) Amount of Work Slip | : | -------- |
| | d) Amount of EIRL | : | -------- |
| | e)Amount as per Actual Expenditure | : | **9,46,707-00** |
| 15 | Name of the Officials in Charge of Work | | |
| | a) Asst. Engineer / Junior Engineer | | M r.Manjunath |
| | b) Asst. Executive Engineer | | Mr. Ranganaswamy |
| | c) Executive Engineer | | Mr. Maltesh A.R. |

***The work is completed on from 28.06.2015 to with Defect liability period/Maintenance period***

***Certificate:-***

*a) Certified that the above work has been completed within the stipulated time noted in entrustment order.*

*b) Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.*

**Asst.Engineer**
**Ward 14 Dasarahalli**
**Sub -Division**

**Asst. Executive Engineer**
**Dasarahalli**
**Sub -Division**

30/6/15
**Executive Engineer**
**Dasarahalli Zone**
**BBMP**